COMPLETION REPORT

1. Name of the Work : Const of R-C-C drain at 12th Cross of Muthyalnagar in Ward No: 17.

2. Sanctioned Estimate No and date : AS No- 2483/ 30-10-13.

3. Head of the Account Which Is Chargeable : P 1771 - pour work.

4. Entrustment Work Order No & Date : EE/RRNO/WO/192/ 31-12-13.

5. Name of the Contractor. : G. VASU

6. a. Time stipulated for completion of work : 60 days.
   b. Delay in execution of work :

7. Measurement Recorded M.B.No 1744 Page No. 365928 to 365936

8. Check measurement of the : M.B.No. — do —
   Page No.
   Asst. Executive Engineer, Executive Engineer on, I-K-VISHWAS.

9. Name of the Official/ Officer in charge of the work. I-K. VISHWAS.

10. 1) Asst, Engineer / Jr. Engineer : I-K. VISHWAS.
    2) Asst. Executive Engineer :

As per Sanctioned Estimated Amount	Amount claimed as per Accruals	Difference Excess.	Saving.	Remarks.
Rs 19,99,000/-	19,54,571=00		44429=00	

It appears the work is done partly & partly SE (RRN) ZONE

(a) Certified that the above work has been completed within the Stipulated time noted in entrustment Order.

(b) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.

(c) Certified that the above work has been executed the Contractor Satisfactorily in accordance with the Specification as entrusted in the agreement.

Asst. Engineer/
Jr. Engineer, BBMP

Asst. Exe , Engineer,
Bruhat Bangalore Mahanagara Palike.

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike